

**RETURN PAGE**

Mail/ fax when house is completed to: **Quadvest, Inc., P.O.Box 409, Tomball, TX 77377 or 281-356-5382**

**Must be completed and returned before initiating permanent service.**

**CUSTOMER SERVICE INSPECTION CERTIFICATION**

Name of PWS: **Quadvest, Inc.** PWS I.D: # **11612**  
Location of Service: Subdivision \_\_\_\_\_ Sec. \_\_\_\_\_ Blk \_\_\_\_\_ Lot \_\_\_\_\_  
Service Address: \_\_\_\_\_

Reason for Inspection: New Connection .....↑  
Existing service where contaminate hazards are suspected.....↑  
Major renovation or expansion of distribution facilities.....↑

I, \_\_\_\_\_ upon inspection of the private water distribution facilities connected to the  
aforementioned public water supply do hereby certify that, to the best of my knowledge:

- 1. No direct connection between the public drinking water supply and a potential source of contamination exists. Potential sources of contamination are isolated from the public water system by an air gap or an appropriate backflow prevention assembly in accordance with Commission regulations.  
\_\_\_\_\_ Compliance \_\_\_\_\_ Non-Compliance
- 2. No cross-connection between the public drinking water supply and a private water system exists. Where an actual air gap is not maintained between the public water supply and a private water supply, an approved reduced pressure-zone backflow prevention assembly is properly installed and a service agreement exists for an annual inspection and testing by a certified backflow prevention assembly tester.  
\_\_\_\_\_ Compliance \_\_\_\_\_ Non-Compliance
- 3. No connection exists which would allow the return of water used for condensing, cooling, or industrial processes back to the public water supply.  
\_\_\_\_\_ Compliance \_\_\_\_\_ Non-Compliance
- 4. No pipe or pipe fitting which contains more the 8.0% lead exists in private water distribution facilities installed on or after July 1, 1988.  
\_\_\_\_\_ Compliance \_\_\_\_\_ Non-Compliance
- 5. No solder of flux which contains more than 0.2% lead exists in private water distribution facilities installed on or after July 1, 1988.  
\_\_\_\_\_ Compliance \_\_\_\_\_ Non-Compliance

I further certify that the following materials were used in the installation of the plumbing facilities:

Service Lines \_\_\_\_\_ Lead \_\_\_\_\_ Copper \_\_\_\_\_ PVC \_\_\_\_\_ Other \_\_\_\_\_  
Solder \_\_\_\_\_ Lead \_\_\_\_\_ Copper \_\_\_\_\_ PVC \_\_\_\_\_ Other \_\_\_\_\_

I recognize that this document shall become a permanent record of the aforementioned Public Water System and that I am legally responsible for the validity of the information I have provided.

Remarks: \_\_\_\_\_

Signature of Inspector: \_\_\_\_\_ Inspector Reg No. \_\_\_\_\_

Title: \_\_\_\_\_ Type of Registration: \_\_\_\_\_

Date: \_\_\_\_\_